

PCCF further submitted that entire surveyed boundaries are to be permanently demarcated on the ground by fixing RCC pillars failing which it will be difficult to identify the alignment in future.

The Chairman expressing his concern on the issue directed that a concerted effort from all the departments is required to speed up the work. It was decided that the Forest Department will complete the survey and demarcation of Jarawa reserve boundary in the balance portion in South and Middle Andaman which are adjacent to the revenue settlement. Revenue Department will spare the services of a Surveyor to the DFO concerned. It was also decided that the Forest Department will undertake erection of pillars to demarcate the Jarawa Reserve Boundary on the ground for which they will prepare detailed estimate for fabrication of RCC Pillars and its erection and submit the same to AAJVS for sanction. Necessary fund will be placed by the AAJVS with the Forest Department for execution of the work. This work will be completed within six months.

(Action: Forest Department, AAJVS and Revenue Department)

- b) The Secretary (TW) informed the house about status of construction of Jarawa ward at PHC Baratang Complex. She informed that AAJVS has deposited funds with Forest department for the ward but before initiating the work, toe and retaining wall needs to be constructed. AAJVS has requested APWD to submit estimates.

It was decided that APWD shall submit the estimates by 20th August 2010. AAJVS shall accord approval immediately and APWD will complete the work within 3 months from the date of sanction. Forest department will take another three months thereafter. The Jarawa ward should be completed latest by March 2011.

(Action: APWD and AAJVS)