

Note Sheet

Subject

File

5-3/AAJVS/2011

Para
No.

-2-

From pre-page please:-

AAJVS had sanctioned the amount as appearing in column C between the year 2005 to 2007. Even after a lapse of 6 years, the APWD haven't completed the work and now have submitted revised estimates stating that they have spent an amount of Rs.1,53,62,168/- over and above the estimated cost without justifying the reasons for delay in completion of the work and reasons for shooting up of the estimated cost by 132%. This issue is already an audit para in CAG as well as PAO audit report.

Now, therefore, if agreed and approved, we may seek an elucidated and justified reply from APWD.

Submitted for approval please.

Executive Secretary

AAJVS

Accfs

map 2 letter added p.

Accfs

10/8/11

ES