y *	As per Statement furnished by AAJVS					Work executed by Division				
No .	0	Ref. of A/A & E/S	Sanctioned Amount	Ref. of Deposit	Amount	Name of Work	Fund received against the Sanctioned	Upto date Expenditure	Balance	Remark 340
	C/o sea wall 500 Mtr behind residential area at Strait Island	30/11/06	16838591	Cheque No 151604 dt 16/02/07	16838591	C/o sea wall 500 Mtr behind residential area at Strait Island. (For a length of 500 Mtr)	16838591	9753404	7085187	Development Work at Strait Island work completed in lieu of C/o Sea wall as per site decesion by client department. Revised estimate sent to AAJVS vide AE(W) CE's office letter No. WS/9-3/CE/11-12/832 dt 5/8/11 for an amount Rs 95,53,404/- (Revised sanction awaited for sattlement of account as per actual expenditure incurred against the deposit work.
1 1		No. WS/9- 3/CE/12- 13/188 dt 21.09.13	2353472	No deposit	0	Repair and renovation of tribal house at Strait Island	0	1269000	-1269000	As per client departmnet request the work is taken up.But till date no fund is released/received against the work.Partly work completed. The remaining balance work to be taken up on receipt of fund for an amount of Rs 2353472/against the work.