

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 31/12/2014	
					Amount	Date	Physical	Financial
CD-I, Port Blair								
1	C/o permanent shelters 11 nos. Type-III qtrs (S/S) for Andamanese at Strait Island.	91.46	3691 dt.15/12/05 ₹ 91,46,977/- [Revised Sanction WS/9-3/CE/11-12/56 dt. 05/01/12 ₹ 249.23]	18/10/07	159.40		① Completed.	160.02
2	Construction of sea wall at Strait Island	168.38	WS/1-27/CE/06/5229 dt. 30/11/06	12 months	168.38	21/02/2007	① Work cancelled.	0.00
3	Repair and renovation of Tribal House at Strait Island.	23.53	WS/9-3/CE/12-13/188 dt. 29.01.13	19/04/2013	0.00		① Work completed. (100%)	12.69
4	Construction of Permanent Shelter 11 type-III Qtr. (S/S) for Andamanese at Strait Island. (Revised Estimate)	249.23	WS/9-3/CE/11-12/56 dt. 05/01/12	18/10/07	61.83	19/07/2006	① Work completed.	160.02
5	C/o community hall at Strait Island Andamanese Tribes and CC foot path for a length of 750 mtr for rehabilitation of great Andamanese due to damaged caused during earthquake and Tsunami on 26/12/04. (Revised Estimate)	99.59	WS/9-3/CE/11-12/57 dt. 05/01/12				① Completed.	57.02
6	C/o 06 Nos. Ty-III, 01 No. Ty-II and proposed rooms for Police personals at Strait Island.	146.93	WS/9-3/CE/11-12/58 dt. 05/01/12				① Work completed.	0.00
7	Construction of 08 Nos. Low Cost Septic Tank at Strait Island.	0.92	WS/9-3/CE/2011-12/101 dt. 11/01/12	28/04/2012	0.00		① Work completed.	0.00
8	Providing water supply for newly constructed qtr for great Andamanese at Strait Islands	7.01	WS/9-3/CE/2012-13/979 dt. 28/05/12	05/10/2012	0.00		① Completed.	5.32
9	Development of site including approach path for newly constructed Tsunami Shelters for Andamanese at Strait Island.	260.48	WS/9-3/CE/2009-10/1583 dt. 09/04/12				① P.G letter issued.	16.63
10	Construction of RCC Retaining wall CC approach road and toe wall cum drain at Strait Island.	210.24	WS/9-3/CE/ 13-14/968 dt.08.07.13	26.06.14			① RCC retaining wall is in progress.	93.04