SI. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 31/12/2014	387
: 					Amount	Date	Physical	Financial
	Wimberlygunj			completion				- Indicini
1	Repair / Renovation of staff quarter (2 Nos. Type-I Qtr)	10. 10. 11.	WS/9-3/CE	Г				
	for AAJVS at Jirkatang - 2.	6.23	/2012-13/3495				• Work completed.	
0			dt. 19/09/12		l			6.85
2	Providing fencing around AAJVS Office construction of sit		WS/9-3/CE					
	out in front of office building at Jirkatiang No.2.	7.18	/2014-15/472 dt.				• Fencing work completed and flooring is in	
)_T	Rangat		02/04/14				progress. (50%)	0.00
					<u>.</u>			
1	Providing of over head tank, Motor Room, Pump and		WS/9-3/CE/		T		(A) Most (100%)	
	Laying tiles on the passenger hall at Middle Strait for	4.52	2012-13/3217	04/05/2013	0.00		• Work completed.(100%)	1002
	AAJVS.		dt. 13/08/12					0.00
2	Repair of AAJVS Staff quarters at Kadamtala.	-	WS/9-3/CE				• Work completed.(100%)	
		3.28	/2011-12/1259	10/04/2012			work completed.(100%)	
			dt. 31/10/11	-0,01,2012				0.00
3	C/o Jarawa and ward at PHC Baratang, SW: C/o RCC	<del></del>						100 May 100
- 1	retaining wall 2.00 mtr height (70 mtr length) & C/o CC	24 50	WS/9-3/CE	1			Work will be awarded after receiving the	
1	rootpath.	24.50	/2010/4288				fund.	0.00
	Renair and Maintenan - C	·	dt. 06/12/11					0.00
	Repair and Maintenance of passenger hall at Middle Strait Jetty.		WS/9-3/CE/				• Work completed.(100%)	
- 1	Jetty.	3,57		06/05/2012	0.00		Trock completed.(100%)	
		0.07	dt.11/01/12	00/05/2012	0.00			1.43
	Proposed ANM room and extension of labour ward at		1					
	PHC Kadamatala.		WS/1-15(C)				• Work completed. (100%)	
ľ	THE Nationalia.	21.40		16/05/2013	0.00		(100%)	0.00
: M I	Division		dt. 01/12/12					0.00
			2000		-			
	Repair and Renovation of Community Hall at Dugong	10	WS/9-3/CE				<b>o</b> Work completed 31.08.2013.	
	Creek, Little Andaman. S.W: Rewiring of Community Hall	0.61	/2013-14/1053	ļ	0.00		Tronk completed 51.06.2015.	0.44
a	at Dugong Creek, Little Andaman.		dt. 22/07/13	1				0.41
T.	Renovation of IEI to the 08 Nos. Tribal House at Strait sland.		13-DB/AE-				• Work completed. (100%)	
113	Sianu.	[]	IV/A/A&E/S/A	1	İ		Tota completed. (100%)	
. 24	*	3.59	AJVS/E&M/	14/11/0010				
		0.07	Div/PB/13-	14/11/2013	0.00			0.00
			14/589					
P	enovation of 26 New Ones, IV		dt.15/01/2013.					
\V	enovation of 26 Nos. Onges Hut at Dugong Creek, Little						Work awarded.	
A	Andaman. S.W: Renovation of IEI to 20 Nos. Ongees Hut	•	WS/9-3/CE				Tronk awarded.	
a	t Dugong Creek, Little Andaman under AAJVS,	3.51	/2014-15/573		3.51			0.00
(1	Rewiring in 10 Nos. & General maintenance in 10 Nos.	1	dt. 29/05/14	ĺ				0.00
<u> 10</u>	ngees Hut).	İ						