

PROGRESS REPORT OF CIVIL & ELECTRICAL WORKS SANCTIONED BY AAJVS UNDER CD-I, APWD, RANGAT

(Rs. In Lakhs)

Sl. No.	Name of sector	Name of Scheme/Work	Agreement No & Amount	Agency	Estimated Cost (In Lakhs) and date of sanction & Number	Stipulated		Expenditure		Financial Progress			Physical Progress				Remarks (Reason for delay).
						Start	Compl	Expt. Upto March of Previous year (3/2015).	Expt. Upto previous month during current year	Expt. During the month	Expt. During the year 15-16 (10+11)	Total Expt. Upto the month (9+12)	As on the March of previous year (03/15)	Total upto last month	During the Month	Total Progress	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Deposit Civil Work (AAJVS)																	
1	Deposit work	Providing of overhead tank, motor room, pump and laying tiles on the passenger hall at Middle Strait for AAJVS.	84/DB/CD-I/RGT/2012-2013 Amount:- 3,82,763/-	Agency:- A.B. Construction.	M/s. No. WS/9-3/CE/2012-13/3217 dated 13.08.2012 Rs. 4,52,353/-	05.03.2013	04.05.2013	3.35	0.00	0.00	0.00	3.35	100%	100%	0%	100%	Work Completed on 18.11.2013 and handed over to Tribal welfare officer, AAJVS on 22.11.2013
	Deposit work	Repair of AAJVS Staff quarters at Kadamtala.	125/DB/CD-I/RGT/2011-12 Amount:- 2,83,107/-	Agency:- Subhash Mondal.	Shri Ch. No. WS/9-3/CE/2011-12/1259. Dt 31.10.2011. Rs. 3,27,939/-	11.02.2012	10.04.2012	3.10	0.00	0.00	0.00	3.10	100%	100%	0%	100%	Work Completed on 09.04.2012 and handed over to Tribal welfare officer, AAJVS on 22.05.2012
Deposit Electrical Work (AAJVS)																	
NIL																	

Executive Engineer
CD-I, APWD, Rangat