

supply the required sawn timber from (Govt.
Saw Mill, Chatham or cither Make	Shift
Saw Mill Units at Port Blair on payme:	nt of
its cost.	

It was also decided that the estimates shall be submitted by APWD for construction of Transit posted at Dugong Creek for protection, welfare and Accommodation for the officials development of Onges Tribe

C/o transit accommodation at Dugong Creek

C/o shop at Dugong Creek

Supply and installation of R.O. Plant

Executive Engineer, Minor Irrigation Division Hut Bay shall complete the ongoing civil works at Dugong Creek i.e C/o Play ground, store room for storage of POL and c/o godwon at VK Pur.

He shall also hand over the utilization certificates for renovation of 26 Onges houses and community hall at Dugong Creek.

An amount of Rs.146.47 lakhs deposited with APWD for c/o transit accommodation for 12 Government officials on 12.8.2015 (8 **months**)

An amount of Rs. 20.64 lakhs deposited for c/o shop at Dugong Creek on 30.10.2015 (6 **months**)

An amount of Rs. 6.93 lakhs deposited for supply and installation of 2 R.O plants at Dugong Creek (60 days)

- 3) Encroachment on the land allotted to OMPCS Ltd. at 19 KM Little Andaman to removed immediately. Additional District Magistrate to pursue the matter and take it to the logical conclusion.
- 4) Barbed wire fencing to be laid after removal of encroachment.
- 5) Utilization Certificate and Completion Certificate of the work to be submitted by 15 days in respect of for all completed works by APWD.
- 6) Play ground- earth filling was in progress and the ground shall be handed over by March 2015 as intimated by Assistant Engineer
- 7) Tender received, work to be completed by 8 months and handed over by 31st August 2016.
- 8) Tender received work to be completed in 6 months and handed over by 30th June 2016.
- 9) EE, MID shall submit monthly progress report to AAJVS regularly without fail.
- 10) Estimates for c/o two sheds over the RO plant to be submitted by APWD immediately.