

12 Jan. 2021 5:04PM P1

FAX NO. : 03192284225

FROM :

STATUS OF DEPOSIT WORKS OF AAJVS

Sl. No	Name of the Project	A/A & E/s No. date and amount	Date of Commencement & Completion	Expenditure up to date	Present status of project
1	2	3	4	5	6
1	Construction of proposed play Ground at Dugong Creek, Little Andaman.	AAJVS F.No-5-3/AAJVS/2003/1103 dt. 22/02/2014 for Rs. 52,33,328/-	17/03/2015 16/09/2015	1.32	Retaining wall work in progress.
2	Construction of Godown at V.K.Pur, Little Andaman.	AAJVS F.No.9-3/AAJVS/TCUR/DC/2014/992 dt. 19/01/2015 for Rs.12,25,455/-	23/07/2015 22/09/2015	0.00	Plinth beam work is progress.
3	Construction of Room to Store H.S.D. Oil at Dugong Creek, Little Andaman.	AAJVS F.No.9-3/AAJVS/TCUR/DC/2014/992 dt. 19/01/2015 for Rs.8,52,378/-	09/07/2015 08/08/2015	0.00	Work not yet started due to non issue of Tribal pass by DC office.
4	Repair and Renovation of Community Hall at Dugong Creek, Little Andaman. (Revised Estimate Sanctioned)	WS/9-3/CE/2013-14/969 dtd. 08/07/2013 for Rs.8,91,631/-		10.17	Work physically complete final bill to be settled.
5	Construction of Transit Accomodation for 12 Employees (Police-04 Nos, Health-02 Nos, Education-04 Nos & AAJVS-02Nos.) at Dugong Creek, Little Andaman)	No. WS/9-3/CE/2015-16/853 dt. 18/08/2015 for an amount of Rs. 1,46,47,453/-			T/S & NIT awaited from Circle office.
6	Construction of shop for Onges at Dugong Creek, Little Andaman.	No. WS/9-3/CE/2015-16/1108 dt. 06/11/2015 for an amount of Rs 20,64,369/-			Tender called for.

[Signature]
Executive Engineer
Minor Irrigation Division
A.P.V.D., Hut Bay