

PERFORMA-I 'A'

WORK SANCTIONED PERFORMA-I

WORK SANCTIONED AND IN PROGRESS

S.No	ctor	Name of Scheme / Work	A/A & E/S No. & Date Estimate Cost in lakhs		Stipulated Date of		Plan	Expend	Expenditure in		Financial Progress in			Physical Progrss					
	Name of Sec				Start	Completion			Expr. Upto Previou s month during	Expt. During the	Expt. During the year (10+11)	Total Expt. Up to the	As on 03.2010	Total up to last month			Target Date of Completion		Contractor
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	47	10	40	
3	Tribal	C/o Community hall at Strait island					. 0	3	10		12	1 13	14	10	16	17	18	19	20
	Welfare	Andamanese Tribe path on 750 mtr for rehabilitation of great Andamanese at Strait Island- due to damage caused during earthquake and followed by Tsunami on 26.12.04	12/(Tsunami)/CE/20 05/3881 dt 26.12.05	62.51	7.04.06	6.05.06	٠	57.02	0.00	0.00	0.00	57.02		95%	5%	100%		Completed I.E.I to be done	M/s Excel Engineering works
MH 84	443 (Ar	hthropological Survey of India]													9				
1	Deposit Work		F12-38/97 9.03.98	417.00	28.04.99	28.07.00	-	0.00	0.00	0.00	0.00	0.00	0%	100%	0%	100%		work completed final bill to be settled.	
MH :	5452, 8	scheme : Tourism													· · · · · ·		L		
		Refurbishment of Dolphin resort and 2 Nos. Eco- friendly cottages at Vijay Nagar, Havelock Island, South Andaman, A & N Island. SW:- Engaging the consultants for Environment and Forest Clearance	WS/1- 8(A)/CE/2009/5781 dt 08.12.09	6.97				27.33	0.00	0.00	0.00	27.33	0%	100%	0%	100%	completed	CRZ meeting held on 22.10.10 and satisfied by the expert team. Report awaited	
MH 84	143 (De	posite work under NRHM)			 				in a mi			<u> </u>			· · ·		L		
		C/o store room for medicine and vision centre for ophthalmic check up at PHC Neil Island (NRHM Scheme)	WS/1-15 (A)/CE/2009/4459 dt 05.10.09	11.92	14.04.10	13.06.10		5.58	0.00	0.00	0.00	5.58	0%	70%	30%	100%	31.01.11	completed	Priya Technologies
MH: 8	443 (R	MRC)									L								
	Deposit Work	Repair and maintanance of Residential	1-48/CONST/QTR/ RMRC/PB/1666 Dt:9/09/09	10.57			A			0.93	0.93	0.93	0%	0%	0%	0%			

Construction was No. I