



( ₹ in lakhs)

**DEPOSIT WORKS GIVEN TO FOREST DEPARTMENT BY TRIBAL WELFARE (AAJVS) DEPARTMENTS FROM 2003-2011**

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/05/2011		Status as on 31/08/2011		Decision taken on 26.09.2011 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
1	C/e eco-friendly ward for Jarawas at Baratang	13.01	18/02/2010		13.01	27/02/10	0%	0.00	0%	0.00	
	<b>Sub-Total (TW)</b>	<b>13.01</b>			<b>13.01</b>			<b>0.00</b>		<b>0.00</b>	

NOTE: Construction of retaining wall and toe wall at Baratang by APWD has been sanctioned and APWD to complete the work. On completion of the Forest Department will take up the construction of jarawa ward.