

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2009		Status as on 30/04/2010		Decision taken 19.05.2010 meeting
				Amount	Date	Physical	Financial	Physical	Financial	

SOCIAL WELFARE (P M RELIEF FUND)

1	C/o working women's hostel at Car Nicobar under PMRF.	259.32	18-04-2007	31/12/2007 (revised) 03/03/2009	100.00	04-07-08	36% work completed		1 Hollow Block walling is in progress(50% work).	70.39	Secretary (SW) visit Car Nicobar and review with DC(N) and EE(APWD) and sort out issues
2	C/o Modern sports complex at Car Nicobar.SW: i) C/o stadium at Car Nicobar. ii) C/o 50 bedded Girls Hostel at hostel at Car Nicobar.	976.57	27-09-2006	17-04-2009	200.00	04-07-08	1% work completed. (Work stopped for want of Environmental clearance.)	0.00	6% stadium completed(work held up for CRZ clearance) 1 Hostel building in progress.	65.81	
	Sub-Total (SW_PMRF)	1235.89			300.00			0.00		136.20	

Work with APWD as on 01.04.2010

5. The CEO, ANIIDCO Ltd., Port Blair
6. The CEO, Zilla Parishad, North & Middle Andaman, Mayabunder
7. The Secretary, PBMC, Port Blair
8. The General Manager, ANIIDCO Ltd., Port Blair