

Sl. No	Name of Work	Tribal Settlement	Construction Division	Date of Deposit	Estimate Amount	Amount Deposited	Expenditure Incurred	Balance	Remarks
1	2	3	4	5	6	7	8	9	10
1.	Rewiring of Adibasera	Port Blair	Workshop Div	25/4/91		16996.00	33555.00	(-) 16559.00	Work Completed
2.	Rewiring of Onge Houses	D/Creek	Workshop Div	15/11/91	97700.00	97700.00	84847.00	(+) 12853.00	Work Completed
3.	IEI to Onge Huts and other buildings	S/Bay	Workshop Div	24/2/93	33525.00 19400.00 10215.00 63140.00	63140.00	43466.00	(+) 19674.00	Work Completed
4.	M/O IEI of Adibasera	Port Blair	Workshop Div	17/1/94	7250.00	7250.00			
5.	Rewiring of OMPCS building, Guest House, MO quarter and the Onge tents.	D/Creek	Workshop Div	11/94	14640.00 15765.00 16460.00 18925.00 65790.00	65790.00 7205.00 72995.00	79175.00	(-) 6180.00	Work Completed
1.	Renovation of Adibasera	Port Blair	PBSD	30.8.90		126473.00			
2.	Const. of Type - I quarter in Adebasera	Port Blair	PBSD	16/1/91		124656.00 251129.00	505131.00	(-) 254002.00	Work Completed
3.	Renovation of Office Building of AAJVS	Port Blair	PBSD	22/3/93	522144.00	522144.00			Work Completed