

210

DEPOSIT WORKS GIVEN TO VARIOUS AGENCIES BY DEPARTMENTS FROM 2003-2010 (APRIL, 2010)

(IN LAKHS)

SN	NAME OF WORK	ESTIMATED COST	DATE SANCTION ESTIMATE	OF OF	ESTIMATED DATE OF COMPELTION	EXECUTING AGENCY	DETAILS OF ADVANCE		STATUS AS ON 1.4.2009		STATUS AS ON 1.5.2010	
							AMOUNT	DATE	PHYSICAL	FINANCIAL	PHYSICAL	FINANCIAL
NAME OF DEPARTMENT: Andaman Adim Janjati Vikas Samiti												
1.	School building, guesthouse, medical sub-centre, Police wireless, poultry shed at Strait Island	65.65	13.01.06		18 months	APWD	65.65	13.01.06	53%	34.84	100%	89.82
2.	C/o Community hall	62.51	6.05.06		18 month	APWD	62.51	6.5.06	89%	55.68	110%	99.86
3.	C/o 11 houses for Great Andamanese (fund sanctioned by Directorate of Tribal Welfare head 2245)	61.83	19.7.06		18 months	APWD	61.83	19.7.06	90%	55.68	282.67%	177.00
4.	7 Type II and 1 Type I Qrt at Dugong Creek	82.35	13.01.06		15 months	APWD	82.35	13.01.06	Work not yet started. Revised estimate submitted by APWD.			
5.	Onges ward at Primary Health Centre R.K. Pur	109.00	31.03.08		1 year	APWD	109.00	31.03.08	Work started during 12/2009		75%	99.26
6.	Renovation of AAJVS building (civil works)	9.85	19.03.08		1 year	APWD	9.85	19.03.08	15%	Nil	50%	2.54
7.	Renovation of AAJVS building (electrical works)	1.41	04.03.08		15 days	APWD	1.41	04.03.08	0	0	0	0 (awaiting completion of above civil works at SL 4)
8.	Jarawa ward at Kadamtala	11.97	19.09.07		1 year	APWD	11.97	19.09.07	100%	11.97	100%	11.97 (UC awaited)
9.	C/o. Sea wall at Strait Island	168.38	13.02.07		1 year	APWD	168.38	13.02.07	Work cancelled and funds utilized by APWD in other works at Strait Island			
10.	C/o. Guest House at Dugong Creek	102.15	14.05.09		1 Year	APWD	102.15	14.05.09	0	0	60%	71.04
11.	IEI works at Strait Island	5.60	17.12.09		3 months	APWD	5.60	17.12.09	0	0	Work awarded and work to be completed by 15 th April as informed by Executive Engineer E&M	
12.	C/o Eco-Friendly ward for Jarawas at Baratang	13.01	18.2.2010		-	Forest	13.01	27.2.2010	0	0	0	0