

DL JSIT WORKS GIVEN TO VARIOUS AGENCIES BY DEPARTMENTS FROM 2003-2010 (APRIL, 2010)

(IN LAKHS)

SN	NAME OF WORK	DOWN (A PROP	To Low								(IN LAKHS
21/	NAME OF WORK	ESTIMATED COST		F ESTIMATED DATE F OF COMPELTION	EXECUTING AGENCY	DETAILS OF ADVANCE		STATUS AS ON 1.4.2009		STATUS AS ON 31.7.2010	
						AMOUNT	DATE	PHYSICAL	FINANCIAL	PHYSICAL	FINANCIAL
NAME	OF DEPARTMENT: Andaman Adim I	anjati Vikas Sam	iti					<u>i</u>			
1.	School building, guesthouse, medical sub-centre, Police wireless, poultry shed at Strait Island	65.65	13.01 .06	18 months	APWD	65.65	13.01 .06	53%	34.84	100%	89.82
2.	C/o Community hall	62.51	6.05.06	18 month	APWD	62.51	6.5.06	89%	55.68	110%	99.86
3.	Andamanese (fund sanctioned by Directorate of Tribal Welfare	, 61.83	19.7.06	18 months	APWD	61.83	19.7.06	90%	55.68	282.67%	177.00
	head 2245)										
4.	7 Type II and 1 Type I Qrt at Dugong Creek	82.35	13.01.06	15 months	APWD	82.35	13.01.06	Work cancelled			
5.	Onges ward at Primary Health Centre R.K. Pur	109.00	31.03.08	1 year	APWD	109.00	31.03.08	Work started during 12/2009 75% 99.26			
6.	Renovation of AAJVS building (civil works)	9.85	19.03.08	1 year	APWD	9.85	19.03.08	15%	Nil	50%	2.54
7.	Renovation of AAJVS building (electrical works)	1.41	04.03.08	15 days	APWD	1.41	04.03.08	0	0.	0	0 (awaiting completion of above civil works at SL
8.	C/o. Sea wall at Strait Island	168.38	13.02.07	1 year	APWD	168.38	13.02.07	Work cancelle			6)
9.	C/o. Guest House at Dugong Creek	102.15	14.05.09	1 Year	APWD	102.15	14.05.09	0	0	60%	71.04
10	IEI works at Strait Island	5.60	17.12.09	3 months	APWD	5.60	17.12.09	0	0	Work in progr	900
11	C/o Eco-Friendly ward for Jarawas at Baratang	13.01	18.2.2010		Forest	13.01	27.2.2010	0	0	0	0