

DEPOSIT WORKS GIVEN TO APWD by AAJVS

(IN LAKHS)

322

| SN | NAME OF WORK | ESTIMATED COST | DATE OF SANCTION | ESTIMATED DATE OF COMPELTION | Present status |
|-----|--|----------------|--------------------------|------------------------------|--|
| 1. | Construction of 11 houses for Great Andamanese | 91.47 | 19.7.06 | 18 months | Work completed. Utilization certificate awaited |
| 2. | Renovation of passenger hall at Middle Strait | 3.57 4.52 | 21.12.2011 21.07.2012 | 45 days | Work in progress |
| 3. | Construction of 08 nos. low cost toilet at Strait Island | 0.92 | 19.12.2011 | 1 month | Work not yet taken up |
| 4. | Renovation of quarters at Jirkatang | 6.23 | 06.09.2012 | 6 months | Civil Works completed. Electrical work and fencing to be taken up. |
| 5. | Renovation of community hall at Dugong Creek | 3.24 5.71 | 17.09.2012 27.6.2013 | 01 month | Work in progress |
| 6. | Construction of retaining wall / tope wall and CC footpath at new settlement Strait island | 210.24 | 27.6.2013 | 6 months | Work not executed |
| 7. | Electrical works at community hall Dugong Creek | 0.61 | 08.07.2013 | 1 month | Work in progress |
| 8. | Renovation of 08 existing houses at Strait Island | 3.59 | 27.6.2013 | 1 month | Work not executed |
| 9. | Repair of cyclonic damage to Guest house at Dugong Creek | 0.91 | 04.04.11 | 1 month | Work not executed |
| 10. | Renovation of quarters at Kadamtala | 3.28 | 23.09.2011 | 6 months | Work completed, UC awaited |