

DRAFT

MINUTES OF THE MEETING HELD IN THE CHAMBER OF SECRETARY (TW) ON 6/7/05 AT 3.30 PM TO DISCUSS THE PERMANENT SHELTER ISSUES FOR ONGES AND ANDAMANESE.

1. List of the Officials who attended the meeting is attached to the minute at Annexure -I
2. Secretary (TW) reviewed the progress made on construction of Traditional Huts at New settlement for Onges. The General Manager, ANIFPDC informed that the laborers and Carpenter alongwith one Deputy Ranger are at Dugong Creek. The cheque for Rs 1.50 lakhs as advance has been received besides payment of earlier bills of Rs. 19,356/-.
3. After deliberation following decisions were taken: -

1. 41 Traditional Onge Huts should be completed by 10th August 2005 and if any specific problem rises, the same should be brought to the Notice of the Secretary (TW).

Action : AAJVS/ Forest Corporation.

2. Repairing of staff quarters OMPCS building, Community Hall, School Building etc in old settlement be undertaken immediately for use till new building are raised.

Action: A. P.W.D

3. Prefab 4 Nos Type-III Quarters at new settlement site of Dugong Creek area be undertaken, Shri T. L. N Reddy.