

1	2	3	4	5	6	7	8	9
		d) 1 touring vessel.	341.55	d) 3rd Stage work is in progress	153.80	d) 3rd Stage work is in progress.	153.80	Thrid stage claims expect in Feb'2000
		e) Cost of chartering / purchase of 2nd hand vsl	-	-	-	-	-	
		f) Remaining 3 Motor Launchs	1	f) Admn. Approval for 3 remaining Motorlauches is awaited	-	Admn. Approval for 3 remaining Motorlauches is awaited	-	
		g) 20 Ton Bellard Pull	279.34	g) 3rd Stage Work completed	-	g) 3rd Stage Work completed	167.16	Due to non placement of order amount kept for the purpose could not be utilised before 3rd stage claim forwarded to Admn. For E/S
		vi) Const. Of Office building & residential qtr. For deptt. Staff at Nancowry	62.98	SFC has cleared the proposal E/S is sought for.	-	SFC has cleared the proposal E/S is sought for.	-	On receipt of departmental advance sacntion the amount will be deposited to ALHW
	Total		4185.19		165.8		1993.46	
	Scheme - III							
3	Construction of vehicle ferry vessel & Steel Pantoons	i) Const. Of 5 Nos.Steel pantoons for C/Nicobar. (Balance 10% for 4 No pantoons & cost of 1 Steel pantoons)	13.50	Panttons derivered have been placed at Carnicobar & Mayabunder.	-	Panttons derivered have been placed at Carnicobar & Mayabunder.	12.47	10% cost of one pantoon will be made in Feb'2000
	Total		13.50		-		12.47	
	Scheme - IV							
4	Ship repair facilities at Nicobar District.	i)Repair & renovation of existing qtrs at C/N& N/C ii)Const.of staff qtrs for deptl staff at Nancowry/Campbell Bay iii) Construction of slipway & Workshop at Nancowry & Campbell Bay .	- 32.00 40.00	i)existing staff qtrs at Car Nicobar work is in Progress (ii) SFC Proposal being send to Admn. For obtaining Admn. Approval and Expend. Sanction iii) Action will be taken on receipt of Estimates and allotment of land	- - -	i)Work in progress (ii) SFC Proposal being send to Admn. For obtaining Admn. Approval and Expend. Sanction iii) Action will be taken on receipt of Estimates and allotment of land	- - -	
	Total		72.00		-		-	
	Total		4271.19		165.80		2005.93	