

1	2	3	4	5	6	7	8	9
		b) 2 X 75 pax-cum-50T C vsIs	632.88	b) 3rd Stage work in progress.		b) 3rd stage work in progress	282.91	Thrid stage claims are expected by Feb/early March.
		c) 3 Motor Launches	203.15	c) 3rd Stage work completed.	-	c) 3rd Stage work completed. Claims of Rs. 84.65 lakhs received from the builder have been sent to Admn.to accord of E/S.	67.72	Fourth Stage claims are expected in Feb'2000.
		d) 1 touring vessel.	341.55	d) 3rd Stage work is in progress	-	d) 3rd Stage work is in progress.	153.80	3rd stage claims is expected in Feb'2000
		e) Cost of chartering / purchase of 2nd hand vsI	-	-	-	-	-	Due to non placement of order amount for the purpose could not be utilised so far
		f) Remaining 3 Motor Launchs	1	f) Admn. Approval for 3 remaining Motor lauches is awaited	-	Admn. Approval for 3 remaining Motor lauches is awaited	-	3rd stage claim forwarded to Admn. For E/S
		g) 20 Ton Bellard Pull	279.34	g) 4th Stage Work in progress.	112.17	g) 4th Stage Work in progress.	279.33	
		vi) Const. Of Office building & residential qtr. For deptt. Staff at Nancowry	62.98	SFC has cleared the proposal E/S is sought for.	-	SFC has cleared the proposal E/S is sought for.	-	On receipt of departmental advance sacntion the amount will be deposited to ALHW
	<b>Total</b>		<b>4185.19</b>		<b>112.17</b>		<b>2105.63</b>	
	<b>Scheme - III</b>							
3	Construction of vehicle ferry vessel & Steel Pantoons	i) Const. Of 5 Nos.Steel pantoons for C/Nicobar. (Balance 10% for 4 No pantoons & cost of 1 Steel pantoons)	13.50	Panttons delivered have been placed at Carnicobar & Mayabunder.	-	Panttons delivered have been placed at Carnicobar & Mayabunder.	12.41	10% cost of one pantoon will be made in Feb'2000
	<b>Total</b>		<b>13.50</b>		-		<b>12.41</b>	