

(205) (228)

Andaman and Nicobar Administration
Directorate of Transport

* # *

MONTHLY PROGRESS REPORT ON IMPLEMENTATION OF TRIBAL SUB-PLAN 1999-2000

Name of the Sector : Road Transport

Report for the month of January 2000

(Rs. in lakh)

Sl. No.	Name of the Scheme	Physical Target (1999-2000)	Financial Outlay 1999-2000	Progress during the month		Progressive achievement		Remarks
				Physical	Financial	Physical	Financial	
	Scheme No. I Augmentation of Road Passenger Transport Service.	CONSTRUCTION OF BUILDINGS A. <u>Continuing works</u> : - Nil - B. <u>New works</u> : 1. Construction of type-III qtr. 1 No. at Car Nicobar. 2. Constructions of Bus Terminus with tarmac surface providing facilities for retiring room, toilet etc. at Car Nicobar. 3. Renovation / replacement of 1 bus at Car Nicobar and payment of POL etc. 4. Filling up of post: Transport Officer- 1 (Rs.5000-8000) Techograph Reader- 1 No(3050-4590)	3.00 5.00 4.00 1.00	-- -- -- --	-- -- -- --	-- -- -- --	3.00 12.00 --	Work in progress. 50% work completed. Estimate awaited from APWD. Land yet to be allotted. One new bus being sent to Car Nicobar Under process
	Scheme No.II Strengthening of Automobile workshop	CONSTRUCTION OF BUILDINGS A. <u>Continuing works</u> : 1. Construction of RCC double storied building providing garage and workshop at ground floor and	4.00	--	--	--		Estimate approved and sent to CE APWD for construction.