

45 (6) lower

Tribal sub plan 1999-2000 ~~and~~ physical progress report on Sept., 1999.

Progress in respect of procurement of various DG Sets planned for this financial year :

Augmentation of DG Capacity (337 KW) at :

- | | |
|--|--|
| 1) Trinket Island (2x24 KW) | DGS&D received and opened the offer against their tenders on 1/6/99. These under are under examination and supply order would be finalised by DGS&D for these 14 Nos. DG Sets in another two months. DGS&D is being pursued to expedite early finalisation. |
| ii) Little Nicobar (2x24 KW) | |
| III) Dugong Creek (2x24 KW) | |
| iv) Strait Island (2 x24 KW) | |
| v) South Bay (2x24 KW) | |
| vi) Smith Island (2x24 KW) | |
| vii) Shompen Complex(2x24 KW) | |
| viii) Little Andaman : Proposal on the basis of open tender submitted to Administration on 15/7/99 for procurement of 2 Nos 800 KW DG Sets at a cost of Rs.2.66 crores which is under examination. | |

Schemes pending with CEA for approval.

- | | | |
|-----------------|---|----------|
| 1) Katchal | - | 2x128 KW |
| 2) Kondul | - | 2x24 KW |
| 3) Pilow Millow | - | 2x24 KW |
| 4) Champian | - | 3x65 KW |
| 5) Chowra | - | 2x128 KW |
| 6) Teressa | - | 2x128 KW |
| 7) Kamorta | - | 3x250 KW |

NRSE/IREP Schemes.

- 1) IREP Block survey of Little Andaman under completion.
- 2) Solar Lantern - Tenders under approval of Admn.
- 3) SPV power plant of 5 KWp. at Chukmachi under commissioning.
- 4) Augmentation of SPV capacity at Enam and Chukmachi under progress.
- 5) SPV operated TV under installation at Itoi.

Contd...2/-