

- 6) Installation of SPV Power Plant at Munak & Ramjao under finalisation.
- 7) Wind monitoring at Hut Bay, ^{Car Nicobar,} ~~Katchin~~ & Teressa, ^{Kamoh} completed. Data under evaluation by MNES.
- 8) Improved Coconut driers for 2000 nuts installed at Purka in Car Nicobar.
- 9) Outlay and Expenditure till Sept., 1999. (Rs. in Lakhs)

<u>Capital</u>	<u>Outlay</u>	<u>Expenditure</u>	<u>Percentage</u>
Power	384.875	150.15	39%
<u>Revenue</u>			
NRSE & IREP	36.375	16.07	44.2%

Handwritten signature
7/6/98
SG2 (H.N.)