

Name of Sector : Ports and Lighthouses.

Report for the Month of Sept., '99.

(Rs. In Lakhs)

(Rs. in Lakhs)

Sl. No	Name of Scheme	Physical Target for 1999- 2000	Annual Plan Financial Outlay/BE 99-2000	PROGRESS DURING THE MONTH		PROGRESSIVE ACHIVEMENT		Remarks If any
				Physical	Financial	Physical	Financial	
<b>CONTINUING SCHEMES</b>								
	( Scheme No.14 )							
	Construction of PCT, P/Hall, Cargo shed at various islands.	i) Const./Exten. Of Passenger Hall, Cargo shed & PCT at Katchal, Kamorta, Chowra, Teressa & Kundul etc.	Nil		0.17	95%	(-) 3.22	Work completed except electrification which is being in progress.
		ii) Construction of Transit Accommodation at Chowra Teressa & Kundul.	2.00	-	1.15	89%	4.06	Kondul : Completed except electrification. Teressa : Work compited except elecricification . Chowra : land not avaiable hence work not takenup.
	( Scheme No.15 )							
II	Providing additional Berthing facilities	i) Conducting Survey Investigation for Const.of jetty at Pilomilo Pilopanja, Pilobhabi, Kopenheat & Trinket.	10.00	-	0.10	40%	3.55	Hydrographic Survey works at Pilobhabi, Trinket & Pilomilo. Kopen Heat , Pilopanja completed.Wind, wave observations are being carried out at Pilobhabi.
III		ii) S & I for Providing New Jetties in A & N Islands, Little Nicobar Chowra & Teressa.	10.00	-	0.11	25%	1.77	Hydrographic survey at Teressa completed.