

1	2	3	4	5	6	7	8	9
		vi) Const. Of Office building & residential qtr. For deptt. Staff at Nancowry	62.98	SFC Proposal sent to Admn. For obtaining Admn. Approval and Expend. Sanction	-	The work is in progress a provision of Rs.62.98 Lakhs has been kept in 99-2000 plan. SFC proposal already has sent to Admn. For clearance.	-	
	Total		4185.19				973.13	
	Scheme - III							
3	Construction of vehicle ferry vessel & Steel Pantoons	i) Const. Of 5 Nos.Steel pantoons for C/Nicobar. (Balance 10% for 4 No pantoons & cost of 1 Steel pantoons)	13.50	Panttons delivered have been supplied at Carnicobar & Mayabunder	10.47	10% balance amount of one pantoon is being made.	12.47	✓
	Total		13.50		10.47		12.47	
	Scheme - IV							
4	Ship repair facilities at Nicobar District.	i)Repair & renovation of existing qtrs at C/N& N/C ii)Const.of staf qtrs for deptl staff at Nancowry/Campbell Bay iii) Construction of slipway & Workshop at Nancowry & Campbell Bay .	- 32.00 40.00	i)existing staff qtrs at Car Nicobar work is in Progress (ii) SFC Proposal being send to Admn. For obtaining Admn. Approval and Expend. Sanction iii) Action will be taken on receipt of Estimates and allotment of land		i)Work in progress (ii) SFC Proposal being send to Admn. For obtaining Admn. Approval and Expend. Sanction iii) Action will be taken on receipt of Estimates and allotment of land	- - -	
	Total		72.00					
	Total		4271.19		10.47		985.60	✓