



MONTHLY PROGRESS REPORT ON IMPLEMENTATION ON TRIBAL SUB-PLAN FOR THE MONTH OF SEPT, 1999

SI NO	NAME OF SECTOR	PHYSICAL TARGET	TELLINE	(Rs. In Lakhs)			
SL.NU	NAME OF SECTOR	FOR 1999-2000	FUND ALLOT TTED	PROGRESS DURING THE MONTH PHY FIN		PROGRESS ACH UPTO THE MONTH PHY FIN	
1	2	3	4	5	6	7	8
RECT	DR : WATER SUPPLY & SANITATION						
	1. Providing water supply at places	1. To augument water supply	75.00	one villages aug-	00	Two villages were	21 11
	other than Portblair	in 4 villages having water	75.00	mented.	19.72	augumented.	24.00
	otto man i ottolan	supply range between 40 to		menteu.		augumented.	
	4. 1	50 LPCD					
	0	2. To completed the on-		in progress		in progress	
		going works of 98-99		in progress		IIII progress	
		3. To takeup the rain water					
		harvesting structures at		work in progress		in progress	
		chowra and Teressa Is.		West III progress		in progress	
		4. To takeup conversion of		In progress		In progress	
		katcha wells dug by the					
		tribals into pucca wells					D
		5. Desalination plant at Chowra		In progress		In progress	The same
		Total:	75.00		9.94		24.00
ECTO	R ; ROADS & BRIDGES						
	1. C/O Rural Roads	1. To construct 5km of Briddle	150.00	in progress	19.99	In progress	65.32
		path		in progress		in progress	1937
		2. C/O Road from Kamorta to					
		Pilpillow		In progress		In progress	
		3. C/O new foot path in SouthB	ay	In progress		In progress	
		4. Impt. of foot path at Dugong		4			
		Creek		In progress	May 1	In progress	
	2. Impt. Of ATR & other Rural	To Improve 2km of road	45.00	In progress	19:52	In progess	34.32
	Roads excluding road in HQ area	surface	40.00	in progress	1772	in progess	1-13-
		2. Raising of road for a length		Will be takenup	-	Will be takenup	
		of 0.50km					
		3. C/O toe wall/retaining wall					
		for 200m		Will be takenup		Will be takenup	
		4. C/O permanent drains-100M	1	Will be takenup		Will be takenup	1
		5. To complete ongoing works		Inprogress		In progress	11/
		Total	195.00		35.51		99.61
			- 5				11.0
SECTO	R; HOUSING	1 0(0 10)	10.00		20.00		49.35
	servants of A&N Is.	C/O 10 units of 2 roomed accomm. At CarNicobar	42.00	In progress	27.84	In progress	41.77
	Servants of Agin is.	2. C/O 10 units of 2 roomed					
		accomm . At Kamorta		Work in progress		Work in progress	
		3. C/O 10 units of 2 roomed		work in progress		vvoik in progress	
		acco. At katchal		In progress		Inprogress	
		5. To takeup 2 ty-l at Teressa		prograda		mprogress	
		2 ty-II at Dugong Creek and		Yet to be takenup		Yet to be takenup	-
		1No. Type-III at Dugong Creek					
		Total	42.00		27.89		49.35
							-

31.00