

(140)

1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.
3.	Aug. of DG capacity at Car Micobar (3x1000 KVA)	55.00	33.25	26.73	59.98	189.05	a. Completing spillover work in Power House bldg. and its auxiliary structures. b. Constn. of sub-divn. office with store bldg. & workshop c. Security fencing for site office - 3 Nos. d. Construction of staff qrs. Type.III- 8 Nos, Type.II-12 Nos. & Type.I- 4Nos. (Estimate already approved) e. Completion of security wall with watch and ward for new power house building. f. Completion of HT & LT line with distribution transformers g. Providing of service connection. h. Installation of 2x203 KL HSD storage tank.	a. Completed b. In progress c. - do - d. 2 type.II nearing completion, 6 type.III completed upto beam level e. Completed f. - do - g. Being provided as and when applied by the consumers h. One tank installed	Completed In progress - do - Completed Completed Completed Foundation for 3 tanks completed and sets sent to site Completed	 Shifted to Kamorta
4.	Aug. of DG capacity at Great Mirobar (5x1000 KVA)	262.00	55.62	99.77	155.39	59.31	a. Completion of all spillover work in respect of 2x1000 KVA. b. Purchase, installation & commissioning of 3x1000 KVA DG sets. c. Installation of 3x203 KL oil storage tanks. d. Completing of drawing of HT and LT lines. e. Service Connections. f. Completion of PH bldg. with auxiliary structures. g. Security compound wall with watch and ward for new PH building. h. Construction of staff qrs. Type.II-6 Nos. Type-III 4 Nos. & Type.I- 7 Nos. i. Constn. of RCC well of 12 Mt. j. Constn. of sub-division office cum store bldg. along with workshop.	a. Completed b. Under process with DGS&D. c. One under erection d. Completed e. Being provided f. PH bldg. completed In progress h. Under construction i. Site being located j. In progress	2 Nos. alternator received Completed PH bldg. completed In progress Completed One well completed In progress	
5.	Aug. of DG capacity at Katchal (5x160 KVA)	60.00	25.02	28.15	53.17	88.62	a. Completion of PH bldg. with auxiliary structures. b. Constn. of sub-division office cum store bldg. with workshop c. Constn. of security wall around the Power House d. Constn. of fresh water tank of 15 tonne capacity. e. Constn. of residl. qrs. type.II-2 Nos, type.III-1 No. f. Commissioning of 3x160 KVA D.G. sets. g. Purchase and commissioning of 2x160 KVA DG sets with all its associated auxiliaries h. Competing of T & D lines i. Prov. of service connection j. Purchase of special tools &	a. Completed b. In progress c. Completed d. In progress e. Type.II completed upto roof level Type.III completed upto plinth level f. Commissioned g. Sets purchased h. HT line extension in progress i. Being provided as and when applied by the consumers j. Under process	Completed In progress Completed In progress Commissioned Sets purchased In progress Under process	