

QUARTERLY PROGRESS REPORT ON IMPLEMENTATION OF TRIBAL SUB-PLAN ANNUAL TRIBAL SUB-PLAN 1995-96



| TOTAL TOTAL | ADS - CHODIV DEPARTMENT | | QUARTER | ENDING | MARCH 1996. | (Rsin_la | akhs) |
|---|---|----------------|---|--------------|-------------------------|----------|---|
| STATE/UT : A&N ISLA S.No. Name of the Sector/ Scheme. | ANDS - SUPPLY DEPARTMENT Physical Targets for 1995-96 F | Fund Allocated | Progress duri Quarter. Physical Fin | ing | Progressive Physical | | |
| | 7 | 4 | 5 | 6 | 7 | 8 // | 9 |
| 12 | and alling of 300M | | | | | | |
| facilities. | Renovation & re-modelling of 300MT capacity Storage godown at Car Nicobar. | 4.500 | | 4.500 | | 4.500 | The existing godown at Malaka is in the sea beach and as such constn.of double storyed buiddingis not possible. Land away from sea beach has not yet allotted. Amount while the other constructional work. |
| | Constn. of 200 MT storage at Peressa. | 4.500 W | ork is in Progre | A.500 ss. | Work in Progress. | 4.500 | |
| | Constn.of 25 MT storage at Phillomillow. | 4.650 | -do- | 0.837 | -do- | 6.846 | |
| | Constn.of 25 MT storage at Phillobhabi. | 4.650 | -do- | - | -do- | 4.372 | |
| | Constn.of 25 MT storage at Kondul. | 4.700 | -do- | 4.209 | -do- | A: 700 | |
| | Constn.of approach road to godown at Kamorta. | - | -do- | 0.471 | -do- | 0.471 | |
| | Constn.of 100MT storage godown | 0.080 | -do- | 2.007 | -do- | 2.007 | |
| | at Chowra. Creation of posts and appointment of staff. | nt 4.920 A | All posts filled | 1.230 | | 4.920 | For Car Nicobar land not |
| 2. Expansion & Strengthening of Public Distribution System: | Constn.of Type-I&II Quarter at Car Nicobar, Teressa, Phillomillow Kondul, Phillobhabi & Chowra, | ow, e | Work started except at Car Nicobar. | 7.684 | u | 7:684 | allotted. |
| | Body constructional work of Mobile Van. | | Constructional work started. | 6.994 | | 7000 | |
| | Creation of posts & appointment of staff. | 1.000 | All posts filled. | . 0.213 | | 1.000 | |
| 3. Strengthening of Civil Supplies Department. | Constn.of office building of Car Nicobar. | 2.000 | | 2.000 | | 2.000 | Estimates awaited from APVD. Amount will sed for other works. |
| | Creation of posts and appointmen of staff. | nt 1.000 I | All posts filled. | 0.130 | | 1.000 | |
| 4. Stlengthening of Consumer Protection Movement in W.T. | Conducting seminars, training of | | Conducted. | 0.250 | | 0.250 | |
| 5. Re-Organisation of Weights and Measures organisation. | Creation of posts appointment of staff. | 0.150 | | 0:007 | 7 - | 0.010 | Two posts of Mannual Asstt. being filled. The RRs for this post is under finalisat- ion. |
| Total | | 52.400 | | 35.02 | 32 | 51260 | |
| 10001 | | | | | | | |