1	1	2	1	1

1. 2.	3.	4.	5.	6.	-	THE THE REAL PROPERTY AND THE REAL PROPERTY AND THE PROPERTY AND THE REAL PROPERTY AND THE PROPERTY AND THE REAL PROPERTY AND THE P		
		the desire that their paint and have allow the desire the			7.	8.	9.	10.
					e. Erection of HT & LT line and service connections.	-	Completed	
					f. Purchase of special tools and plants- Motor Cycle-1		Order placed	
					 Providing fire fighting equipments. 		Order placed	
					 h. Pollution control measures and building up of green belt. 		- do -	
- Aug.of DG capacity at Car Nicobar (3x1000 KVA)	55,00	5.49	1.95	7,44	a. Completing spillover work in Power House bldg. and its auxillary structures.		Completed	
					b. Constn.of sub-divn.office with store bldg.& workshop	A. C.		Shifted to Kamorta
					c. Security fencing for site office - 3 Nos.	Barbed wire fencing done Departmentally as a stop gap arrangements		and earth work was in progress
					d. Construction of staff qrs. Type.III- 8 Nos. Type.II-12 Nos. & Type.I- 4Nos. (Estimate already approved)	- do -	Two type.II completed upto roof level and six type.III completed	
					e. Completetion of security wall with watch and ward for new	Completed	upto beam level. Completed	
					f. Completion of HT & LT line with distribution transformers			
					g. Providing of service connection.		Completed	
					h. Installation of 2x203 KL HSD storage tank.	One tank installed	One tank installed	
Aug.of DG capacity at Great Nirobar(5x1000 KVA)	262.00	21.49	8.41	29.90	a. Completion of all spillover work in respect of 2x1000 KVA.	_		
					ssioning of 3x1000 KVA DG sets. c. Installation of 3x203 KV oil	A.T is being finalised by DGS&D	Completed	
					storage tanks. d. Completing of drawing of HT and LT lines.			
					e. Service Connections.	Being provided	Completed	
					f. Completion of PH bldg.with auxillary structures.		Being provided PH bldg.completed	
					g. Security compound wall with watch and ward for new PH			Not yet started
					building. h. Construction of staff qrs. Type.II-6 Nos. Type-III	In progress	Nearing completion	
restriction from the property		The latest series			4 Nos. & Type III		a (Fernanti	