

14

11 3 11

1.	2.	3.	4.	5.	6.	7.	8.	9.	10.
5.	Augu. of DG capacity at Katchal (5x160 KVA)	60.00	11.30	5.18	16.48	j. Constn. of sub-division office cum store bldg. along with workshop. a. Completion of PH bldg. with auxillary structures. b. Constn. of sub-division office cum store bldg. with workshop c. Constn. of security wall around the Power House d. Constn. of fresh water tank of 15 tonne capacity. e. Constn. of residl. qrs. type. II-2 Nos, type. III-1 No. f. Commissioning of 3x160 KVA D.G. sets. g. Purchase and commissioning of 2x160 KVA DG sets with all its associated auxillaries h. Competing of T & D lines i. Prov. of service connection j. Purchase of special tools & plants Trucks-1, M/Cycle-2.	In progress --- Earth work in progress --- In progress Type. II completed upto roof level Type. III upto plinth level --- --- Being provided Under process Sets commissioned Under progress	40 % completed In progress Completed Earth work in progress Completed Work awarded to contractor Type. II completed upto roof level Type. III upto plinth level Commissioned Sets purchased HT line extn. to upper katchal and work in Ponda in progress Being provided Under process Building completed Qrs. in progress Sets commissioned	
6.	Estt. of DG cap. at Little Nicobar (2x24 KW)	7.30	0.52	0.05	0.57	a. Constn. of Office-cum-Store Building and resdl. quarters. b. Installation of 2x24 KW DG Sets. c. Constn. of 3 Ph. 5 Wire and single Ph. 2 wire d. Prov. of service connection	Being provided Under process Sets commissioned Under progress	Under process Building completed Qrs. in progress Sets commissioned	
7.	Estt. of Power House at Trinket Island (2x24 KW)	4.70	0.00	0.00	0.00	a. Constn. of PH bldg. Office-cum-store bldg. and staff qrs. b. Purchase, installation of 2x24 KW DG set and erection of LT lines - 5 Kms. c. Service connection-60 Nos. d. Street Lights- 30 Nos.			Being considered to be electrified through NRSE scheme like solar power system
8.	Aug. of DG capacity at Champion (5x50 KW)	6.10	1.02	0.06	1.00	a. Constn. of PH bldg., security wall, office-cum-store bldg., qrs. and foundation casting b. Purchase of 3x50 KW sets, installation of 2x50 KW sets and erection of LT lines c. Providing of service connection - Domestic/Non-domestic-100 Street lights - 40 Nos.			Scheme is yet to be cleared by the C.E.A.