

008,016,024,032,040,048,056,064,072.

3. Small Vehicle ferry vessel 25.00

3.59

1st stage payment ie, 15% of the contractual cost made in 3/95. The ship yard could not submitted further stage bill. Hence fund kept for the purpose could not utilise.

25.00

6.25

5.98

6.25

5.98

TPP - II

Upto IIIrd stage c/o the vessel completed and further work in progress. Vessels expected to be delivered by 12/95.

4. Residential quarters at Car Nicobar and Nancowry 17.00

--

Work could not start hence shortfall.

15.00

3.75

1.24

3.75

1.24

Construction of residential quarters at Car Nicobar is under process work at Nancowry is being started.

Total

722.00

135.62

1215.00

303.75

7.22

303.75

7.22