

h.	Construction of resdl. qtrs. at Carnicobar.	The Work has been deferred to next year due to non-availability of land.
----	---	--

i.	Construction of ticketing counters at Katchal & Nancowry.	Estimate sent to Admn. for Administrative approval. But Admn. wanted some clarification which has been forwarded to ALHW for submission.
----	---	--

Physical Target (1999-2000)

Achievement

a.	Balance stage payment of 1 in No. 400 pax-cum-100 T cargo vessel	4th stage work is in progress
b.	Final payment of 1 in No. 50-60 pax Motor launch	Final claims sent to Admn.
c.	Balance payment of M.V. Dering	-----
d.	Balance Cosnt. work of 400 TC Vessel to be progressed.	6th Stage Work is in progress.
e.	Stage payment of following vessel :	
	1. 4 x 100 pax vessels	2nd stage work completed. claims received have been sent to Admn.'s to accord of Expenditure sanction.
	2. 2 x 75 pax-cum-50TC vessel	2nd stage work completed. claims received have been sent to Admn.'s to accord of Expenditure Sanction.
	3. 3 Motor Launches	3rd stage work is in progress.
	4. 1 Touring Vessel.	2nd stage work completed. Claims received sent to Admn. for Expenditure Sanction.
	5. Cost of Chartering / purchase of 2nd hand vessel	-----
	6. Remaining 3 Motor launches	A/A for 3 remaining Motor Launches is awaited.
	7. 20 Ton Bullard Pull	3rd stage work in progress.
f.	Const. of office building & residential quarter for deptt. staff at Nancowry.	SFC proposal sent to Admn. for obtaining A/A and E/S.