

Department

: DIRECTORATE OF SHIPPING SERVICES

1. No. & Name of Scheme : (THREE) Construction of vehicle ferry vessel and Steel Pontoons.
(SCHEME COMPLETED)

2. Objective :

For transportation of people and materials from shore to anchorage ship and anchorage ship to shore at Car Nicobar. proposal for One in No. small size vehicle ferry vessel had made and the construction work of the vessel is completed. The vessel will be placed into Car Nicobar shortly to facilitate embarkation/disembarkation of passengers and loading/unloading of cargo at anchorage ports to shore.

In addition, proposal for construction of steel pontoons has been included in the 9th Plan period for the above purpose.

3. Physical and financial progress for Annual Tribal Sub-Plan (1997-98) and 1999-2000)

i. Financial

Approved Outlay		Expenditure
1997-98	Rs.55.00 lakhs	Rs. 5.00 lakhs
1998-99	Rs.31.00 lakhs	Rs.34.93 lakhs
1999-2000	Rs. 13.50 lakhs	Rs.13.50 lakhs (Anticipated)

ii. Physical

Target(1997-98)		Achievement
a.	Construction of 5 in No. steel pontoons to be completed.	a. Tenders received & CST prepared have been sent to Admn. for approval. (On finalisation of tender, work order will be issued to the selected firms. As the work could not awarded fu
b.	Manning & maintenance of Austin-III & salary of staff.	b. An amount of Rs.5.00 lakhs has been spent for manning & maintenance of the vsl.

Target(1998-99)		Achievement
a.	Const. of 5 in No. steel pontoons to be completed.	a. 4 in No. steel pontoons taken delivery and placed in Car Nicobar. 90% payment has been released. Construction of remaining pontoon in progress.