

		c) 2 in 75 pax-cum-50 TC vessel,			2nd stage work completed claims received have been sent to admn. To accord of E/S	4th to 6th(final) stage payment.	Vessel expected to be delivered by March,2000.
		d) 3 Motor launches			3rd stage work is in progress.	4th to 6th(final) stage payment.	Vessel expected to be delivered by March,2000
		e) 1 Towing Vessel			2nd stage work completed claims received have been sent to admn. To accord of E/S	4th to 6th(final) stage payment.	Vessel expected to be delivered by March,2000.
		f) Remaining 3 Motor launches g. 20 TBP			A/A for 3 remaining M/L is awaited 3rd stage work in progress	Order to be placed.	Vessel expected to be delivered by March,2000.
Scheme No - 3	Const. Of 5 in No. Steel Pontoons	Const. Of 5 in No. Steel Pontoons for N/Dist.	Tender received & CST prepared have been sent to Admn.	4 steel pontoon taken delivery & placed in C/N	Pontoon delivered have been supplied to C/N	---	--
Scheme No - 4	Ship Repair facilities at Nicobar Dist.	To construct workshop at C/N & renovation of existing old jetty.  Repair and renovation of existing qtrs at C/N	An amount of Rs. 56.43 lakhs has been deposited with the ALHW. The work is being started.  Renovation works of existing qtrs in C/N is in progress	The renovation work is being done by APWD.	Existing staff qtrs at C/N work is in progress	Repair & renovation of existing qtrs, at C/N  Providing shed for workshop to cater the repair need of boats slipped at Malacca & teetop/Camp bell Bay	Work in progress.  Work in progress.