

- c. Balance const. work of 1 in No.50-60 pax motor launch to be completed.
- c. Vessel arrived at Port Blair on 08.03.1998 and has taken over by the deptt. on 30.3.98 and placed into service at Nancowry group of Islands.
- d. Balance const. work of 1 in No.400 TC vessel to be completed.
- d. Agreement executed in June,98 with M/s.Shalimar Works(1980) Ltd., Calcutta. 3rd stage construction work completed, further work in progress.
- e. Codal formalities to be completed for :-
 - i) 4 in No.100 passenger motor launch. }
 - ii) 2 in 75 pax-cum-50 T cargo vessel. }
 - iii) 6 in No. Motor launch. }
 - iv) 1 in No. Touring vessel. }
- v) Charter/Purchase of 2nd hand vsl of 400 pax capacity.

4. Physical target for 9th Five Year Plan (1997-2002)

- a. Balance construction work of One in No.400 pax-cum-100T cargo vessel.
- b. Balance payment of One in No.50-60 Pax motor launch(Delivery charge, CST, final stage, price variation etc.)
- c. Balance payment of MV Dering to be made.
- d. Construction work of One in No.400 T cargo vessel to be completed and on delivery the vessel will be put into service.
- e. To charter/purchase of 2nd a hand vessel having capacity to carry 400 passengers for deployment in the southern group of Islands as stop gap arrangement till arrival of one of the vessel presently under construction.
- f. 4 in No.100 pax motor launches, 2 in No.75 pax-cum-50 T cargo vessel will be acquired for depolymnt in the Nancowry group of Island for ferry services.