

S. No. 28 CR

2nd May, 1983.

Dated at Port Blair, the.....19.....

To

No. 1003 (72)

4/5/83

Smti. Uma Pillai,  
Director (ENGL)  
Ministry of Home Affairs,  
New Delhi.

Sub: Re-starting of Andaman Trunk Road in South Andaman.

Madam,

Kindly refer to Signal No. U-13015/17/82-ANL dated 28th April, 1983 regarding additional information required in connection with re-starting of A.T.R. in South Andaman. In this connection, the following information is furnished :-

(A). Length of road constructed so far and the total expenditure incurred thereon. Figures if any for length still to be completed apart from 87-110 Kms.

AC (PW)

Sl.No.	Name of island	Total length of road.	Total length of road completed upto 3/83.
1.	South Andaman	110 Km	87 Km
2.	Baratang	22 Km	22 Km
3.	Middle Andaman	122 Km	122 Km
4.	North Andaman	89 Km	19 Km
		343 Km	250 Km

From the above it will be seen that apart from 23 Kms (87 - 110 Km) to be completed in South Andaman, a length of 70 Km of road is to be completed in North Andaman. Total expenditure so far incurred (31-3-83) in construction of A.T.R. is approximately Rs. 12.45 crores. For completion of 70 Kms of road in North Andaman, an amount of Rs. 7 crores will be required.

(B). Estimated expenditure likely to be incurred in construction of road between 87-110 Kms. along existing alignment and approximate time required for completing this work.

Anticipated approximate expenditure will be Rs. 2.3 crores. Approximate time of completion will be