

(157)

PROGRESS REPORTS ON THE CONSTRUCTION OF ANDAMAN TRUCK ROAD
FOR THE QUARTER ENDING SEPTEMBER, 1984.
PORTION PERTAINING TO YATRIK

Date of resumption of work	Section of road where work has been resumed.	Quantum of total work done since resumption.	Quantum of work done during the quarter ending under report.	Completion length since resumption.	Stretch on which the work is in progress.	Details of contacts made with Jarawas and the results achieved.
1.	2.	3.	4.	5.	6.	7.
24/7/84	KM 83.4 to KM 98.4	Recco, Survey and Trace cut for finalisation of alignment and preparation of estimates .	a) Recco, Survey & Trace cut for 15 Km road has been completed. b) Preparation of Recco report & drawings in progress .	Recco, Survey and trace cut for a length of 15 Km .	KM 98.4 to 110 Kms recco Survey and Trace cut in progress.	

Sd/-
(MOHAN SINGH)
LT . COL
FOR CHIEF ENGINEER
PROJECT YATRIK