

168

PROGRESS REPORT ON THE COMPLETION OF ANDAMAN TRUNK ROAD
(KM 83.40 TO 110.40) FOR QUARTER ENDING MARCH 1985
(PORTION PERTAINING TO PROGRESS YATRAK).

Date of resumption of work	Section of the road where work resumed	Quantum of total work done since resumption	Quantum of work done during the quarter under report	Completion length since resumption	Stretches on which the work is in progress	Details of contacts made with Jarawas and the results achieved
24.7.84	Km 83.40 to Km 110.40	Recce, survey and trace cut 27 kms	NIL (Recce work completed)	Recce, survey and trace cut 27 kms completed	NIL; completed.	(i) Even though no direct contact was made during the quarter with Jarawas, the Jarawas attacked our men once while clearing the jungle clearance in which one of our Bush Police jawan was hit by an arrow on the shoulder and evacuated to Hospital.
21.11.84	Km 83.40 to Km 97.65	<u>Fmn Cut</u> 6.10 m width - 6.5km 4.88 m width - 1.7 km <u>8.2 km</u>	<u>Fmn Cut</u> 6.10 m width - 6.40km widening from- 1.80km 4.20 to 4.88m <u>8.20km</u>	<u>Fmn Cut</u> 6.10 m width - 6.50 km 4.88 m width - 1.70 km <u>8.20 km</u>	Km 91 to Km 94	(ii) During night hrs the Jarawas are throwing stones on our camp areas at Jarkatang/CD Camp. (iii) Two Forest Guards were ruthlessly killed by Jarawas at 1200 hrs on 20.3.85 by piercing a 7" long x 1 1/4" wide x 1/8" thick arrow sharpened on both sides.

- Note:- 1. Recce, survey and trace cut of the road has been completed. The alignment has been approved by A&N Administration vide their No 22-10/WS/3-1(1)/PS/80/6444 dated 18.10.84.
2. Adhoc sanction amounting to Rs. 50.00 lacs to commence the construction of A-T Road has been issued vide BRDB letter No F.68(2)/BRDB/P-II/70 dated 17.11.84. Approximate Estimates detailed below have been submitted for according regular sanction:-

Sl	Job No.	Name of Work	Amount
(i)	900/67	Fmn cut and pmt works of A-T Road Sector I (Km 83.40 to 97.65)	- Rs. 158.349 lakhs
(ii)	NYA	Fmn cut and pmt works of A-T Road Sector II (Km 97.65 to 110.37)	- Rs. 167.80 lakhs
(iii)	NYA	Surfacing of A-T Road (Km 83.40 to 110.37)	- Rs. 150.22 lakhs