

76 764

PROGRESS REPORT ON THE CONSTRUCTION OF ANDAMAN TRUNK ROAD  
(KM 83.40 to 110.40) FOR QUARTER ENDING MARCH 1985  
(PORTION PERTAINING TO PROJECT YATRIK)

6	Date of resumption of work	Section of the road where work resumed.	Quantum of total work done since resumption	Quantum of work done during the quarter under report.	Completion length since resumption	Stretches on which the work is in progress	Details of contacts made with Jarawas and the results achieved.
---	----------------------------	---	---	---	------------------------------------	--	---

24.7.84	Km 83.40 to Km 110.40	Rece, survey and trace	6 cut 27 Kms	Nil (Rece Work completed)	Rece, survey and trade cut 27 Kms completed	Nil completed	1) Even though no direct contact was made during the quarter with Jarawas, the Jarawas attacked our men once while clearing the jungle clearance in which one of our Bush Police jawan was hit by an arrow on the shoulder and evacuated to hospital.
21.11.84	Km 83.40 to Km 97.65	<u>Fin Cut</u> 6.10 m width	<u>Fin Cut</u> -6.5 Km 6.10 m width 1.7 Km Widening from 1.30 km 4.20 to 4.38m 8.2 km	<u>Fin Cut</u> 6.40 6.10 m - 6.50 Km 1.30 km 4.88 m 8.20 Km	<u>Fin Cut</u> Km 91 to Km 94 6.50 Km 1.70 Km 8.20 Km		11) During night hrs the Jarawas are throwing stones on our camp areas at Jirkatang/CD camp 111) Two Forest Guards were ruthlessly killed by Jarawas at 1200 hrs on 20.3.1985 by piercing a 7" long x 1 1/4" wide x 1/8" thick arrow sharpened on both sides.

Note:- 1. Rece, survey and trace cut of the road has been completed. The alignment has been approved by A&N Administration vide their No. 22-10/WS/3-1(1)/PE/80/6444 dt. 18.10.1984.

2. Adhoc sanction amounting to Rs. 50.00 lacs to commence the construction of A-T Road has been issued vide BRDE letter No. F 68(2)/BRDE/P-II/70 dt. 17.11.84. Approximate estimates detailed below have been submitted for according regular sanction:-

Sl	Job No.	Name of work	Amount
(i)	900/67	Fin cut and pmt works of A-T Road Sector I (Km 83.40 to 97.65)	Rs. 158.349 lakhs
(ii)	NYA	Fin cut and pmt works of A-T Road Sector II (Km 97.65 to 110.37)	Rs. 167.80 lakhs
iii)	NYA	Surfacing of A-T Road (Km 83.40 to 110.37)	Rs. 150.22 lakhs