

(3)

DEPOSIT WORKS GIVEN TO VARIOUS AGENCIES BY DEPARTMENT FROM 2003-2010 (UPTO JULY, 2010)

SL No	Name of Proj ct/work	Estimated cost	Date of sanction of estimate	Estimated date of completion	Executing Agency	Details of Advance		Status as on 01.04.2010		Status as on 31.07.2010	
						Amount	Date	Physical	Financial	Physical	Financial
Name of Department : INTEGRATED TRIBAL DEVELOPMENT PROJECT (ITDP)											
1.	Construction of Multipurpose Gymnasium building (D/S) and Renovation of Basketball Court at Car Nicobar under ITDP.	Rs. 49,81,383/-	22/07/2009	01/2010	APWD, C/N	Rs.24,41,000/-	19/02/09	Work started	-	Work in progress	Rs. 13,26,974/-
2.	Construction of Dormitory for attendant at BJR Hospital, C/N	Rs.27,44,337/-	16/03/2009	12/2010	APWD, C/N	Rs.27,44,337/-	16/03/09	Work in progress	Rs. 10,16,026/-	Work completed	Rs. 8,65,942/-
3.	Construction of Tribal Council Building at Car Nicobar	Rs.1,98,64,179/-	02/06/2009	03/2010	APWD, C/N	Rs.49,66,044/-	03/11/09	Foundation work in progress	-	Column work in progress	-
4.	Repair/Renovation of Tribal Transit Guest House behind CHC, Nancowry	Rs.17,13,863/-	29/07/2009	02/2010	APWD, Kamorta	Rs.5,65,575/-	03/11/09	Work is in progress	Rs. 66,000/-	Work nearing completion	Rs. 66,000/-
5.	Renovation of existing Reservoir and treatment unit at Champin	Rs.49,79,495/-	09/12/2009	06/2010	APWD, Kamorta	Rs.16,59,660/-	29/01/09	Work just awarded	-	Material collection is in progress	-
6.	Construction of Tribal Council Building at Teressa	Rs.1,32,44,164/-	05/05/2008	03/2010	APWD, Kamorta	Rs.44,00,000/- Rs.20,00,000/-	23/06/08 31/05/10	Truss and roofing work is in progress	Rs. 39,23000/-	Finishing work is in progress	Rs. 39,23000/-

Project Officer (ITDP),
Car Nicobar

265177

DC#NICOBAR

02 Sep 2010 11:03AM