

17/5/10

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	

DIRECTORATE OF SHIPPING SERVICES

1	Renovation of Sidhartha building (marine office) at Marine dock yard complex in Port Blair	21.52	Mar-05		21.52	Feb-06	① Sepearate work sanctioned. ① fund will be return by Dec-2009	5.15	① Work is in progress. separate fund will be utilised for extra additional work for Truss, furnishing etc. Letter written to DSS for approval.	9.12	Complete by October 2010.
	Sub-Total (Shipping)	21.52			21.52			5.15		9.12	

FOREST DEPARTMENT

1	Construction of encloser for crab eating macaque.	47.76	15.11.06	14.08.09	47.76	30.03.07	① 80% Work completed	47.24	① Work completed	45.44	Joint inspection by Forest & ALHW to sort out issues.
---	---	-------	----------	----------	-------	----------	----------------------	-------	------------------	-------	---