

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
10	Construction of CC footpath (100 mtr length) and approach road (75 mtr length) to staff quarter in PHC complex at Ferrargunj	3.29	05/10/2009		3.29	29/09/09	⑩ PG Letter issued.	0.00	⑩ C/o footpath in progress. Materials for the road portion collected.	0.00	Completion by September 2010. All expenditure should be booked by September 2010.
11	Construction of Ramp for Stretcher Patient, Dustbin and pit tank for PHC Wimberlygunj	5.90	05/10/2009		5.90	29/09/09	⑩ Work just awarded.	0.00	⑩ 60% work completed. Work is held up due to some decision of DC(SA).	0.00	
Sub-Total (Health_NRHM)		92.58			85.96			3.91		20.88	