

CS
(10)

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	

POLICE

1	Construction of 2Nos. Type-III and 28Nos Type-II Qtr. Including development of site at Port Mout under Police Medernization Scheme.- 2007-2008.	598.55	30/03/2009	30/09/2011	598.55	13.04.09	Foundation and developmental work in progress. 2 Nos. Type-III- Roof Tie Level, 4 Nos. Type-II- FF Slab completed, 2 Nos. Type-II - Foundation work in progress. Other development work is in progress.	136.10	<p>① Column raising for 1 type III completed.</p> <p>② 4 type-II roof & first floor walling is in progress. 8 type-II roof truss completed and painting in progress. 4 type-II ground floor column raising in progress. 4 type-II roof tie beam in progress. 4 type-II roof tie beam completed and first floor walling in progress. 4 type-II foundation footing completed & plinth works in progress</p>	205.50	All works to be completed within target date of completion.
---	-------------------------------------------------------------------------------------------------------------------------------------------------	--------	------------	------------	--------	----------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------	-------------------------------------------------------------