

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
28	Construction of Drinking water arrangements to the School of MS East Bay Katchal, PS Meenakshi Ram Nagar, PS Japan Tikery, PS E-Wall Katchal, MS Mildera I and SS Mildera at Katchal, each at one for Education Department under SSA.	2.92	21.12.09	1 Month	2.92	21.12.09	① Work awarded.	0.00	① Work completed.	0.00	All works to be completed by December 2010, excluding 8 big works
29	Construction of 3 Nos. Class Room with toilet block and staging for drinking water facilities at P.S. Allorang Teressa under SSA.	44.99	WS/1-9(C)/CE/10/1173 dt. 10/03/10	6 Months	44.99		① Tender floated with the date of opening on 18/05/2010.	0.00	① Tender under finalization at Circle .	0.00	
30	Construction of 3 Nos. Class Room with toilet block and staging for drinking water facilities at P.S. Chukmachi Teressa under SSA.	44.99	WS/1-9(C)/CE/10/1175 dt. 10/03/10	6 Months	44.99		① Tender floated with the date of opening on 18/05/2010.	0.00	① Tender under finalization at Circle .	0.00	
31	Construction of 3 Nos. Class Room with toilet block and staging for drinking water facilities at P.S. Bengali, Teressa under SSA.	44.99	WS/1-9(C)/CE/10/1180 dt. 10/03/10	6 Months	44.99		① Tender floated with the date of opening on 18/05/2010.	0.00	① Tender under finalization at Circle .	0.00	
32	Construction of 3 Nos. Class Room with toilet block and staging for drinking water facilities at M.S. Minyuk, Teressa under SSA.	44.99	WS/1-9(C)/CE/10/1181 dt. 10/03/10	6 Months	44.99		① Tender floated with the date of opening on 18/05/2010.	0.00	① Tender under finalization at Circle .	0.00	
33	Construction of 2 Nos. classroom with toilet block and staging for drinking water facilities at P.S. Tapong, Kamorta under SSA.	28.13	WS/1-9(C)/CE/10/1182 dt. 10/03/10	6 Months	28.13		① Tender floated with the date of opening on 18/05/2010.	0.00	① Tender under finalization at Circle .	0.00	