

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
34	Construction of Primary School Building with attached toilet at Bada Enaka village, Kamorta under SSA.	46.75	WS/1-9(C)/CE/10/1174 dt. 10/03/10		46.75		① T/S & NIT Under process	0.00	① P. G. letter issued.	0.00	
35	Construction of Primary School Building with attached toilet at Kalasi village, Teressa under SSA.	41.22	WS/1-9(C)/CE/10/1177 dt. 10/03/10		41.22		① T/S & NIT Under process	0.00	① Tender under finalization at Division.	0.00	
36	Providing drinking water facility to Primary School, Jetty, Campbell Bay.	0.90	WS/1-9(C)/CE/10/1183 dt. 10/03/10		0.90		① Work just sanctioned	0.00	① 10% work completed.	0.00	
Sub-Total (Education_SSA)		860.52			860.52			8.21		118.45	

EDUCATION (PUNJAB CM RELIEF FUND)

1	Construction of School Building with Pre-fabricated Structures at katchal for Education deptment.	86.02	23/02/2006		86.02		① Building completed except toilet block	84.48	① Building completed except toilet block	84.48	
Sub-Total (Education_PCMRF)		86.02			86.02			84.48		84.48	

EDUCATION (LOK SABHA MP FUNDS)

1	Construction of Model Senior Secondary School at Kamorta.	592.62	28/04/2006	31/07/2009	444.00		① Finishing work such as sanitary, tiling, fixing of doors windows is in progress.	476.23	① All civil work completed. IEI work is pending.	546.52	Additional funds to be located by Department to complete all works.
Sub-Total (Education_LSMFPF)		592.62			444.00			476.23		546.52	

9/3