

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
8	Re-construction of 1 Nos. Ty-II Qtr for Agriculture Department at Sibpur (Coconut Plantation) in N/Andaman.	10.45	28/01/2009	6 months	424.13	26/03/09	① Work is in progress.	0.43	① Work is in progress.	3.17	Complete by March, 2011.
9	Re-construction of 1 Nos. Ty-I Qtr for Agriculture Department at Laxmipur (Sub Depot complex) in N/Andaman.	8.59	28/01/09	6 months		26/03/09	① Work is in progress.	2.10	① Work is in progress.	2.10	
10	Construction of 1 No. Rural Knowledge centre near Agriculture Sub Depot Subashgram, Diglipur.	24.09	28/01/2009	10 months			① PG letter issued	0.68	① Work is in progress.	0.82	
11	Re-construction of 1 Nos. Ty-I Qtr for Agriculture Department at V.S. Pally (Saitan Tikry) in N/Andaman.	8.59	28/01/2009	6 months		26/03/09	① Tender under finalization	0.96	① Work is in progress.	1.04	
12	Re-construction of 3 Nos. Ty-II Qtr for Agriculture Department at Keralpuram in N/Andaman.	31.36	30/01/2009	9 months		26/03/09	① PG letter issued	0.72	① Work is in progress.	10.34	
13	Re-construction of 1 No. Ty-II Qtr for Agriculture Department at Nabagram (Coconut Plantation) in N/Andaman.	10.45	28/01/2009	6 months		26/03/09	① PG letter issued	0.00	① Work is in progress.	0.50	
14	Re-construction of 4 Nos. Ty-I Qtr for Agriculture Department at Nabagram (Sub Depot Farm) in N/Andaman.	34.38	30/01/2009	12 months		26/03/09	① Work is in progress.	0.00	① Work is in progress.	2.52	
15	Re-construction of 1 No. Ty-I Qtr for Agriculture Department at Kishorinagar (Coconut Plantation) in N/Andaman.	8.59	28/01/2009	6 months		26/03/09	① Work is in progress.	0.00	① Work is in progress.	0.39	
16	Re-construction of 6 Nos. Ty-I Qtr for Agriculture Department at Keralpuram in N/Andaman.	51.57	30/01/2009	14 months		26/03/09	① Tender under finalization	1.32	① Work is in progress.	19.64	