

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
	<b>Sub-Total (DM)</b>	<b>13.05</b>			<b>13.05</b>			<b>2.27</b>		<b>2.27</b>	

### SOCIAL WELFARE (P M RELIEF FUND)

1	C/o working women's hostel at Car Nicobar under PMRF.	259.32	18/04/2007	31/12/2007 (revised) 03/03/2009	100.00	04/07/08	① Hollow Block walling is in progress(50% work).	70.39	① First floor slab completed, roof beam is in progress(60% work).	99.99	Secretary (SW) to visit Car Nicobar and review with DC(N) and EE(APWD) and sort out issues.
2	C/o Modern sports complex at Car Nicobar.SW: i) C/o stadium at Car Nicobar. ii) C/o 50 beded Girls Hostel at hostel at Car Nicobar.	976.57	27/09/2006	17/04/2009	200.00	04/07/08	① 6% stadium completed(work held up for CRZ clearance) ① Hostel building in progress.	65.81	① 20% Work completed ① Sports complex in progress, Girls' hostel work has reached roof, tie beam level.	65.81	
	<b>Sub-Total (SW_PMRF)</b>	<b>1235.89</b>			<b>300.00</b>			<b>136.20</b>		<b>165.80</b>	

### DRDA (PMGSY)

1	C/o R/R from Chidiyatapu to Bada Nallah (4.24 Km) i/c cross drainage & culvert and C/o R/Road from K/Ghat to B/Nallah (1.327 Km) i/c under PMGSY	398.24	06/03/2001	02/11/2003	398.24		① 0-1.5 Km completed. ① 3.70-4.2 km WBM completed. ① 0.38 km require forest clearance. ① forest clearance proposal alongwith REIA	201.67	① Work stopped for want of environment clearance pending.	201.67	Forest clearance to be expedited by Forest Department.
	<b>Sub-Total (DRDA_PMGSY)</b>	<b>398.24</b>			<b>398.24</b>			<b>201.67</b>		<b>201.67</b>	