

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	

AGRICULTURE

1	Construction of sea dyke with sluice gate at Mathura and Brindaban under water shed development project	759.67	22/01/2010	-	759.67	31/03/10	-	-	① Work in progress(5%).	46.60	
2	Construction of sea dyke with sluice gate at Namunagar-1 under water shed development project	110.52	05/02/2010	-	110.52	31/03/10	-	-	① Work in progress(22%).	24.45	
3	Raising and strengthening the existing sea dykes at Mitha Khari along with raising and strengthening left and right side dyke a Mitha Khari Main Nallah and construction of ch: 1.20m dia 08 ventid HP sluice at ch: 620.00 of Mitha Khari sea.(Revised)	691.05	22/01/2010	-	691.05	31/03/10	-	-	① Work in progress(26%).	183.60	
4	Construction of sea dyke with sluice gate at Sippighat under water shed development project	2.08	05/02/2010	-	2.08	05/02/10	-	-	① Work not started due to land dispute	0.02	
Sub-Total (Agriculture)		1563.32			1563.32			0.00		254.67	
Grand Total		11539.47			8757.21			1761.74		2763.16	