

DETAILS OF DEPOSIT WORKS GIVEN TO PRIs BY AGRICULTURE DEPARTMENT FROM 2003 TO 2009 AND STATUS AS ON 31.07.2010

(Rs. in lakhs)

Sl.N o.	Name of Project/Work	Nos. of wells	Estimated cost	Date of sanction of the estimate	Estimated time frame for completion	Details of Advance			Status as on 01.04.2010		Status as on 31.07.2010		Decision taken on 19.05.2010 meeting
						Amount	Date	Agency to whom the amount provided	Physical	Financial	Physical	Financial	
SOUTH ANDAMAN													
1	Construction of RCC Ring well at Mithakhari.	94	78.31	22/02/07	60 days	78.31	27/02/07	Pradhan Mithakari	81	66.27	82	67.11	Development Commissioner to review and report.
2	Construction of RCC Ring well at Chouldari	91	70.28	21/03/07	60 days	70.28	24/03/07	Pradhan Chouldari	87	65.89	87	65.89	
3	Construction of RCC Ring well at Shoal Bay	30	25.16	22/02/07	60 days	25.16	27/02/07	Pradhan Shoal Bay	10	8.23	10	8.23	
4	Construction of RCC Ring well at Sippighat	27	20.85	22/02/07	60 days	20.85	22/02/07	Pradhan Sippighat	19	14.55	19	14.55	
5	Construction of RCC Ring well at Guptapara	22	16.99	19/01/07	60 days	16.99	24/01/07	Pradhan Guptapara	16	11.82	16	11.82	
6	Construction of RCC Ring well at Hummfrygunj.	9	6.95	09/03/07	60 days	6.95	15/02/07	Pradhan Hummfrygunj.	2	1.47	2	1.47	
7	Construction of RCC Ring well at Ferrargunj.	8	6.58	22/02/07	60 days	6.58	27/02/07	Pradhan Ferrargunj.	2	1.54	2	1.54	
8	Construction of RCC Ring well at Wimberlygunj.	3	2.52	30/03/07	60 days	2.52	30/03/07	Pradhan Wimberlygunj.	1	0.84	1	0.84	
9	Construction of RCC Ring well at Prothrapur.	1	0.77	22/02/07	60 days	0.77	22/02/07	Pradhan Prothrapur	—	0.00	—	0.00	
10	Construction of RCC Ring well at Stewartgunj.	21	23.69	28/12/06	60 days	23.69	31/03/08	Pradhan Stewartgunj.	18	19.91	18	19.91	
	Sub-Total	306	252.12	-	-	252.12	-	-	236	190.52	237	191.36	
RANGAT ZONE													
1	Construction of RCC Ring well at Urmilapur.	3	2.76	19/01/07	60 days	2.76	24/01/07	Pradhan Urmilapur.	2	1.84	2	1.84	

101