

Sl.N o.	Name of Project/Work	Nos. of wells	Estimated cost	Date of sanction of the estimate	Estimated time frame for completion	Details of Advance			Status as on 01.04.2010		Status as on 31.07.2010		Decision taken on 19.05.2010 meeting	
						Amount	Date	Agency to whom the amount provided	Physical	Financial	Physical	Financial		
2	Construction of RCC Ring well at Parnasala.	3	2.76	19/01/07	60 days	2.76	24/01/07	Pradhan Parnasala	2	1.84	2	1.84	Development Commissioner to review and report.	
3	Construction of RCC Ring well at Kaushalya Nagar village.	6	5.52	19/01/07	60 days	5.52	24/01/07	Pradhan Kaushalya Nagar	3	2.76	3	2.76		
4	Construction of RCC Ring well at Rangat village.	6	5.52	31/01/07	60 days	5.52	14/02/07	Pradhan Rangat.	5	4.60	5	4.60		
5	Construction of RCC Ring well at Bakultala.	3	3.26	30/03/07	60 days	3.26	30/03/07	Pradhan Bakultala.	2	2.17	2	2.17		
Sub-Total		21	19.82	-	-	19.82	-	-	14	13.21	14	13.21		
MAYABUNDER ZONE														
1	Construction of RCC Ring well in the field of Swadesh Nagar.	11	10.55	31/01/07	60 days	10.55	14/02/07	Pradhan Swadesh Nagar.	11	9.29	11	9.29		
2	Construction of RCC Ring well in the field of Harinagar.	6	5.75	31/01/07	60 days	5.75	14/02/07	Pradhan Harinagar.	5	4.21	5	4.21		
3	Construction of RCC Ring well in the field of Basantipur.	6	5.75	31/01/07	60 days	5.75	14/02/07	Pradhan Basantipur.	5	4.58	5	4.58		
Sub-Total		23	22.06	-	-	22.06	-	-	21	18.08	21	18.08		
DIGLIPUR ZONE														
1	Construction of RCC Ring well at Madhupur.	2	1.98	28/03/07	60 days	1.98	30/03/07	Pradhan Madhupur	1	0.99	2	1.98		
Sub-Total		2	1.98	-	-	1.98	-	-	1	0.99	2	1.98		
Total (Agriculture)														
		352	295.98			295.98			272	222.81	274	224.64		