

DEPOSIT WORKS GIVEN TO PRI BY THE DEPARTMENTS FROM 2003 TO 2009

(Rs. in lakhs)

Sl.N o.	Name of Project/Work	Estimated cost	Date of sanction of the estimate	Estimated time frame for	Details of Advance		Status as on 01.04.2010		Status as on 31.07.2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
EDUCATION											
1	C/o 2 P/Fab C/room at SSS Mayabunder	8.93	30/1/2006	3 months	8.93		40%	7.07	40%	7.07	Secretary (Education) to review with the PRIs. Agency to whom the amount provided to be indicated.
2	C/o 2 P/Fab C/room at SSS Kalighat	8.99	30/1/2006	3 months	8.99		90%	11.06	90%	11.06	
3	C/o 1 Toilet Block & D/Water at SSS Mayabunder	7.51	30/1/2006	3 Month	7.51		40%	3.00	40%	3.00	
4	C/o 1 Toilet Block & D/Water at SSS Kalighat	7.59	30/1/2006	3 Month	7.59		90%	3.00	90%	3.00	
5	C/o 2 Classrooms at Rangachang	14.27	24.01.2006	18 Month	10.00		0%	0	0%	0	
6	C/o 2 Classrooms at Port Mout	15.86	24.01.2006	18 Month	15.86		70%	0.46	70%	0.46	
7	C/o 2 Classrooms at Ferrargunj	15.86	24.01.2006	18 Month	15.86		70%	7.62	70%	7.62	
8	C/o 2 Classrooms at Wimberlygunj	15.86	24.01.2006	18 Month	15.86		60%	0.90	60%	0.90	
9	C/o 2 Classrooms at Oralkatcha	18.66	24.01.2006	18 Month	18.66		0%	0	15%	10.82	
10	C/o 2 Classrooms at Sabari	15.86	24.01.2006	18 Month	15.86		0%	0	0%	0	
11	C/o 2 Classrooms at Diglipur	20.18	24.01.2006	18 Month	18.00		50%	10.55	95%	10.55	
12	C/o 2 Classrooms at Kalighat	20.18	24.01.2006	18 Month	20.18		0%	0	0%	0	
13	C/o 2 Classrooms at Long Island	18.66	24.01.2006	18 Month	10.00		50%	8.83	70%	18.18	
14	C/o 2 Classrooms at PS Laxmi Nallah	23.72	30.3.2007	15 Month	23.72			50%	16.51	90%	
15	C/o 2 Classrooms at PS Basantipur	23.00	30.3.2007	15 Month	23.00	&		70%	12.59	100%	

906