

107

Sl.N o.	Name of Project/Work	Estimated cost	Date of sanction of the estimate	Estimated time frame for	Details of Advance		Status as on 01.04.2010		Status as on 31.07.2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
16	C/o 2 Classrooms at PS Pinakinagar (BM)	23.00	30.3.2007	15 Month	23.00	Rs.281.51	80%	13.96	95%	18.55	do-
17	C/o 2 Classrooms for PS of SS Govindpur	23.00	30.3.2007	15 Month	23.00	Lakhs	90%	21.81	95%	21.81	
18	C/o 2 Classrooms for PS of PS Neil - 4	24.94	30.3.2007	15 Month	24.94		80%	13.32	100%	13.32	
19	C/o 2 Classrooms at PS Tugapur-7	23.00	30.3.2007	15 Month	23.00		80%	20.51	80%	29.11	
20	C/o 2 Classrooms at PS Pokadera	23.00	30.3.2007	15 Month	23.00		0%	0	0%	0	
21	C/o 2 Classrooms at PS Lucknow	23.00	30.3.2007	15 Month	23.00		0%	0	25%	12.37	
22	C/o 2 Classrooms at PS Nabagram	23.72	30.3.2007	15 Month	23.72		0%	0	10%	0	
23	C/o 2 Classrooms at MS Nabagram	23.72	30.3.2007	15 Month	23.72		90%	10.15	100%	20.76	
24	C/o 2 Classrooms at PS VS Palli	23.72	30.3.2007	15 Month	23.72		0%	0	0%	0	
25	C/o 2 Classrooms at PS Sumati	23.72	30.3.2007	15 Month	23.72		80%	14.77	95%	22.57	
26	C/o 4 Classrooms for PS of SS CFO Nallah	46.00	30.3.2007	15 Month	46.00		90%	14.19	100%	14.19	
27	C/o 2 Classrooms at MS Sitanagar	23.72	30.3.2007	15 Month	23.72		60%	8.195	100%	8.195	
28	C/o 2 Classrooms at PS Bahadur Tikri	23.72	30.3.2007	15 Month	23.72		90%	19.5	100%	23.01	
29	C/o 2 Classrooms at PS Adajig	22.00	30.3.2007	15 Month	22.00		0%	0	0%	0	
	Total (Education)	585.35			570.24			217.99		289.87	